

IN THE MATTER OF THE ARBITRATION OF:

Precision Construction, LLC v. City of Hattiesburg, Mississippi

Circuit Court of Forrest County, Mississippi

Cause No. CI13-0068

DECISION OF ARBITRATOR

This suit for breach of a construction contract was submitted to binding arbitration by the undersigned. A hearing was held on June 3 and 4, 2014 at which time the parties were afforded the opportunity to present oral and documentary evidence. Thereafter, the parties submitted post-hearing memoranda summarizing their positions. All the evidence and arguments of the parties have been considered in arriving at this decision.

On June 25, 2014, the undersigned arbitrator delivered his decision in person and a transcript of the decision is attached as Exhibit "A" and incorporated verbatim herein.

AWARD


I, the undersigned arbitrator, having taken the Oath as required by law, do hereby find and AWARD as follows:

- (1) The Plaintiff is entitled to recover the sum of \$843,929.55 from the Defendant on its claim of breach of contract:
- (2) The Plaintiff is entitled to an award of attorney's fees pursuant to Miss. Code Ann. §11-15-119(4). A supplemental award of attorney's fees will be entered following the submissions of the parties.
- (3) In the Arbitration Agreement, the parties agreed to equally divided the arbitration costs and each made a deposit of \$2,500 toward such costs. All

arbitration fees in excess of the total deposit of \$5,000 shall be assessed to the Defendant.

The Articles of Submission in the form of the order of the Circuit Court of Forrest County, Mississippi and the Arbitration Agreement executed by the parties are attached hereto as Exhibits "B" and "C", respectively. The Oath of Arbitrator is attached hereto as Exhibit "D".

Dated at Gulfport, Mississippi this the 2nd day of July, 2014.


DONALD C. DORNAN, JR.
ARBITRATOR

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

IN THE MATTER OF:

PRECISION CONSTRUCTION, LLC

VERSUS


CITY OF HATTIESBURG, MISSISSIPPI

ARBITRATOR DONALD C. DORNAN, JR., ESQUIRE

ARBITRATION DECISION

2:00 p.m. Wednesday, June 25th, 2014

COAST-WIDE REPORTERS
Court Reporters
Post Office Box 95
Biloxi, Mississippi 39533-0095
(228) 374-5066



1 The Arbitration Decision dictated on June
2 25th, 2014, commencing at 2:00 p.m., at the law offices
3 of Jones, Walker, LLP, 25th Avenue, Suite 1125, in the
4 City of Gulfport, County of Harrison, State of
5 Mississippi, before Cay T. Wiser, CCR, Court Reporter
6 and Notary Public within and for the County of Jackson,
7 State of Mississippi.

8 ARBITRATOR:

9 DONALD C. DORNAN, JR., ESQUIRE
10 Dornan Law Office
11 2200 25th Avenue, Suite B
12 Gulfport, Mississippi 39501

13
14 APPEARING ON BEHALF OF PRECISION CONSTRUCTION, LLC:

15 MARK D. HERBERT, ESQUIRE
16 Jones Walker, LLP
17 190 East Capitol Street, Suite 800
18 Jackson, Mississippi 39201

19 SHANNON MCFARLAND, ESQUIRE
20 120 Shelby Speights Drive
21 Purvis, Mississippi 39475

22 APPEARING ON BEHALF OF CITY OF HATTIESBURG,
23 MISSISSIPPI:

24 CHARLES E. LAWRENCE, JR., ESQUIRE
25 Post Office Box 1624
 Hattiesburg, Mississippi 39403

 ALSO PRESENT: Mr. Nathan Smutzer

I N D E X

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

ARBITRATOR'S ORDER

By Mr. Dornan ----- 4

- - -

E X H I B I T S

Exhibit "A" ----- 39

- - -

REPORTER'S CERTIFICATE ----- 40

- - -

1 MR. DORNAN: This is a binding arbitration
2 that was submitted to me as Arbitrator by the
3 parties in this case pursuant to contractual
4 provisions by which they elected to resolve
5 disputes under the construction contract at issue
6 in this case by binding arbitration.

7 We had a hearing in this case on June 3rd
8 and 4th of 2014, and at that time both parties
9 were given the opportunity to present evidence
10 supporting their position in the form of live
11 testimony, deposition testimony and documents.
12 And we recessed the hearing; that is, we closed
13 the record at the conclusion of the proceedings
14 on June 4th. At that time, both parties
15 announced that they were satisfied with the
16 hearing in terms of the way it had been handled
17 procedurally.

18 The parties requested and it was agreed
19 that they would be permitted to submit
20 post-hearing memoranda, which they did. And I
21 appreciate the parties brevity and the clarity
22 of your submissions which has been helpful.

23 I stated at the time we last met that I
24 saw no reason for there to be a prolonged delay
25 in the decision in this case. I saw no reason

1 for either side to be burdened by whatever
2 delays busy lawyers find themselves placed in
3 and sometimes arbitration decisions get put on
4 the back burner. I did not want that to happen
5 in this case. And so it was my belief that the
6 simplest way to avoid that, at least for this
7 Arbitrator, was for me to provide you with a
8 decision in verbal form that could be
9 transcribed and attached to a final decision
10 that I will place in writing. And that's what
11 I will do.

12 So we agreed that we would reconvene here
13 on this date, and I am ready to provide you
14 with my decision.

15 This is a breach of contract case. This
16 is a construction contract for the installation
17 for underground sewer lines. It's a public
18 contract in that the owner is the City of
19 Hattiesburg, Mississippi. Precision
20 Construction was the successful bidder on this
21 project, which is identified in the documents
22 as the 592 Program Sewer Rehabilitation
23 Project. I will refer to it simply as The
24 Contract or The Project.

25 Precision was the successful bidder on

1 this project and a contract with a total
2 contract amount of \$1,874,847.75 was entered
3 into with the City of Hattiesburg dated
4 January 12, 2012.

5 The Contract consisted of a three-page
6 formal contract, a set of General Conditions
7 and other specifications that were incorporated
8 into the contract.

9 The engineering firm of Shows, Dearman &
10 Waits served as the City's engineer for this
11 project and under this contract. The engineer
12 issued a Notice to Proceed for this 350 day
13 project dated February 20, 2012.

14 The claims in this case are essentially
15 claims for breach of contract. The Plaintiff,
16 Precision Construction, has presented claims
17 for a number of alleged contract violations
18 that it alleges were breaches of the
19 construction contract. Those include delays
20 that the Plaintiff contends caused it to have
21 to remobilize numerous times; the encountering
22 of what the Plaintiff contends were differing
23 site conditions at a location on Timothy Lane
24 in Hattiesburg that resulted in a persistent
25 trench cave-in. The Plaintiff further alleges

1 that the engineer failed to give direction to
2 the contractor with regard to that trench
3 failure.

4 The Plaintiff also asserts claims for
5 change orders authorized by the engineer but
6 not processed or paid by the City. In
7 addition, the Plaintiff has included claims for
8 unpaid stored materials, as well as retainage
9 withheld by the City and various claims for
10 lost profits.

11 So those are the claims that are presented
12 and that we tried in the hearing.

13 The Defendant's position, the Defendant
14 City, has defended these claims, although it
15 should be noted that the City's representative,
16 the project engineer, Kyle Wallace,
17 acknowledged in his testimony that the
18 Plaintiff did perform the work and is entitled
19 to be compensated for a number of the items
20 that are in dispute in this case.

21 The City has also raised other defenses,
22 including its claim that the contractor, the
23 Plaintiff, failed to perform an adequate
24 pre-bid inspection of the soil conditions on
25 Timothy Lane as contemplated by Section 4.3 of

1 the General Conditions. The City also has
2 raised a legal issue that change orders in
3 excess of one percent of the contract price
4 would require formal public body approval under
5 the state public bid laws. And the City also
6 has raised in its post-hearing memorandum the
7 failure of the Plaintiff to mitigate its
8 damages.

9 At the hearing, the City indicated that it
10 has not declared the contract to be terminated
11 and still desires that the project be
12 completed; but the evidence was that the
13 project has not been completed.

14 I will discuss the claims one at a time,
15 along with my analysis and conclusions as to
16 those claims. These will include both findings
17 of fact and some conclusions of law as I
18 believe they relate to these claims.

19 With regard to the Plaintiff's claim for
20 delays, and I use that as an overall catch
21 term, the evidence established that this
22 project was delayed before it even really began
23 and that there were other repeated delays that
24 affected the project in a significant way.

25 The evidence established that the

1 contractor intended to begin his work in the
2 area of the Hercules plant in Hattiesburg -- it
3 might be in Petal, I'll stand corrected -- but
4 it turned out that there was an unknown
5 environmental issue regarding a Restricted Use
6 Order that was in effect that prevented the
7 contractor from beginning the work after
8 mobilization at the end of Site 2. Site 2
9 being a location on one of the exhibits that
10 was used in the hearing. And so this
11 Restricted Use Order prevented access to the
12 Hercules property until it was resolved by the
13 MDEQ under the evidence.

14 The General Conditions under Section
15 6.3(a) required the City to make the necessary
16 arrangements for easements, rights-of-way and
17 other such issues before issuing a Notice to
18 Proceed. And I find that the City failed to do
19 so in violation of that section.

20 The evidence showed and I find that the
21 Plaintiff was required to remobilize and to
22 recommence work at a point between Sites 1 and
23 2, and that these resulted in additional costs
24 to the Plaintiff.

25 The evidence showed that on 8th Street,

1 the Plaintiff encountered an old, abandoned
2 sewer line and a manhole that required
3 additional -- actually four weeks according to
4 the testimony to excavate and remove. There
5 was testimony that creosote was detected at
6 another adjacent street that required
7 remediation and further delays. There was
8 evidence that a mobile home park was located in
9 the path of the plans for installation of the
10 underground sewer lines that required a
11 deviation around the trailer park that caused
12 additional delays. Again, the contract
13 required the Defendant to obtain any necessary
14 easements in advance of the project and in
15 advance of construction. And I find that it
16 failed to do so.

17 The Plaintiff's claim is that these delays
18 constituted the breach of an implied common law
19 duty not to hinder or delay a contract. And
20 that might be true, but I don't believe I need
21 to necessarily analyze that and I specifically
22 do not reach that. The evidence persuades me
23 that the delays were caused by failures on the
24 part of the Defendant to comply with specific
25 provisions of the contract, and those include

1 Sections 4.1, 6.38 and 4.4 of the General
2 Conditions. And I'll talk in more detail about
3 4.4. in a little while. But the evidence was
4 undisputed that these delays caused the
5 Plaintiff to have to demobilize and remobilize
6 five times to meet the changing work
7 conditions, all against a backdrop of a
8 contract where the days were ticking down
9 toward the 350 day limit.

10 The evidence, actually the evidence was
11 undisputed that the Plaintiff encountered
12 excavation and trench shoring and cave-in
13 problems when it reached Timothy Lane; very
14 early on Timothy Lane one side of the trench
15 began to cave in to the point where the
16 Plaintiff testified, Mr. Smutzer testified,
17 that it became unsafe for his employees and it
18 became a significant problem for the progress
19 of the work.

20 The evidence presented at the hearing was
21 that the cave-in took place, or at least it got
22 worse at a place, in which an old 8-inch water
23 line was located that had not been shown on the
24 original engineering plans. The evidence
25 indicated that the soil was unstable and that

1 the 8-inch pipe eventually broke and flooded
2 the excavation, which served to compound the
3 problem, making it even more unstable, so much
4 so that an adjacent building was placed at risk
5 in terms of the cave-in.

6 There was a dispute as to the extent of
7 this, what caused the cave-in and whether it
8 was a differing condition, as contemplated by
9 Section 4.4. of the General Conditions, or
10 whether it was a condition that should have
11 been apparent or at least ascertainable by the
12 Plaintiff prior to its bid.

13 There was testimony and daily reports from
14 the engineer's inspector, Steve Tingle, that
15 verified the unusual and challenging nature of
16 this problem. He stated either in testimony or
17 through a telephone conversation that he had --
18 or maybe it was an in-person conversation --
19 that he'd never seen anything like it before.
20 And I accept that. I think he was under no --
21 there was no issue at that time, there was no
22 dispute at that time, there was nothing that
23 would have caused him to overstate or not be
24 truthful in terms of that statement according
25 to the evidence I heard. But at that point the

1 work on Timothy Lane came to a standstill. And
2 that's undisputed in the record.

3 The Plaintiff testified that Public Works
4 employees from the City and Mr. Wallace came to
5 the site but that they offered no solution.
6 The Plaintiff testified that Mr. Wallace
7 requested that he investigate potential
8 solutions, which he did. Eventually
9 Mr. Wallace wrote a letter on behalf of the
10 City advising the Plaintiff that the design was
11 unchanged and so no change order would be
12 approved.

13 The Plaintiff has contended that the
14 conditions at Timothy Lane qualify as differing
15 site conditions under the provisions of the
16 General Conditions that address that issue,
17 which is Section 4.4(a), and has taken that
18 position consistently throughout. That
19 provision provides the contractor shall
20 promptly and before such conditions are
21 disturbed notify the owner in writing of (1),
22 subsurface or latent physical conditions at the
23 site differing materially from those indicated
24 in this contract; (2), unknown physical
25 conditions at the site of an unusual nature

1 differing materially from those ordinarily
2 encountered and generally recognized as
3 inherent in work of the character provided for
4 in this contract.

5 The Defendant's position seems to be that
6 this was a subsurface condition that was
7 ascertainable by the contractor. And it refers
8 to Section 4.3 entitled "Subsurface
9 Conditions." And that provision does obligate
10 the contractor to act reasonably in advance of
11 bidding to satisfy himself as to the character,
12 quality and quantity of surface and subsurface
13 materials.

14 The testimony that was presented described
15 dry, unstable soil that became wet and more
16 unstable when the 8-inch water pipe broke. I
17 don't believe that that condition was readily
18 ascertainable or reasonably ascertainable by a
19 reasonable contractor; and I base that
20 conclusion on the fact that the 8-inch water
21 line was not shown on the plans. I find that
22 no reasonable contractor would or should
23 anticipate the presence of an old water line
24 not shown on plans at the depth that the
25 testimony indicated that it was placed. And so

1 I find that there would not be a reasonable way
2 for a contractor exercising reasonable
3 diligence to become aware of that condition
4 before the project began.

5 Section 4.4(a) envisions a latent, meaning
6 not readily apparent condition, that differs
7 materially from the conditions indicated in the
8 contract. And I find as a fact that that is
9 what has been established by the evidence in
10 this case.

11 Roy Moody was offered as an expert by the
12 Plaintiff. He was accepted as an expert. And
13 he testified that the 8-inch pipe was the straw
14 that broke the camel's back. That was his way
15 of stating, as I interpret his testimony, that
16 in the absence of that condition that much of
17 the problem would not have occurred. I find
18 Mr. Moody's opinions to be credible, especially
19 as it relates to this key piece of evidence
20 because I think what separates what happened at
21 Timothy Lane from an ordinary soil condition is
22 the existence of the pipe and that that is the
23 key to the fact that it is not readily
24 ascertainable and it's the key to why the
25 cave-in was so persistent. And I don't believe

1 a reasonable fact finder could find to the
2 contrary based on the evidence in this case.
3 That pipe belonged to the City, the City at
4 least had constructive knowledge of it and
5 either the City or the City's engineers failed
6 to locate it or show it on the plans.

7 I stated earlier that the evidence
8 indicated that Kyle Wallace requested that the
9 Plaintiff investigate solutions to this
10 problem, which he did. Exhibit 16 is
11 Mr. Wallace's letter in reply, which takes the
12 position that there had been no change in the
13 design of the project from the time it was bid
14 and therefore no change order would be
15 appropriate even under Section 4.4(a). In my
16 opinion, that position deviated from the
17 contract provisions because the contract
18 provisions discuss and make plain that unknown
19 physical conditions differing materially or
20 subsurface or latent physical conditions
21 differing materially are what would trigger
22 relief under 4.4(a). Mr. Wallace seems to be
23 taking the position in his letter that because
24 the design had not changed, 4.4(a) had no
25 application. And I find that position to be

1 incorrect. He had requested that the Plaintiff
2 investigate solutions and the additional costs,
3 and so that request was totally inconsistent in
4 the opinion of this Arbitrator, with his later
5 position that there had been no design change.
6 And I find that that was not only contrary to
7 the provisions of the contract, I find it not
8 to be credible. It is also further
9 inconsistent with what the testimony indicated
10 that he verbally told the Plaintiff, which was
11 that the City of Hattiesburg had no more money
12 for this project.

13 The result was that the engineer failed to
14 give directions to the Plaintiff to deal with
15 the cave-in issue that had arisen at Timothy
16 Lane, that I find was a differing site
17 condition under Section 4.4(a). That section
18 requires the owner to promptly investigate and
19 adjust the contract when there is a differing
20 site condition. And I find that that provision
21 was breached, that requirement was not met and
22 that it was a material breach of the contract
23 on the part of the City. As a result, the
24 project came to a halt on approximately
25 November 7, 2012 and led directly to the

1 Plaintiff terminating the contract on May 31,
2 2013.

3 I will discuss the claim for change
4 orders. There are at least four instances in
5 the evidence that indicated that the Plaintiff
6 had either been requested by the engineer to
7 perform additional work or was given verbal
8 authorization to perform additional work.

9 Change orders were provided at least
10 twice, once for the work on 8th Street, which
11 I'm going to call Change Order Number 1, and
12 again for the additional work on Timothy Lane,
13 which I'm going to call Change Order Number 2.
14 They were submitted to the engineer but there
15 was no response and it's undisputed that there
16 was no response.

17 I talked a minute ago about the excavation
18 and repair of the old broken sewer line and
19 manhole on 8th Street. A change order in the
20 amount of \$55,775.42 was presented but
21 Mr. Wallace never responded. It was undisputed
22 that the work had been done. It's undisputed
23 that the Plaintiff is entitled to compensation
24 for that. Mr. Wallace disputed the amount of
25 the change order.

1 Change Order Number 2 was for repair of
2 the water line on Timothy Lane requested by
3 City Public Works personnel and by Steve
4 Tingle, \$8,450. And within the category of
5 change orders I also include, even though these
6 were not submitted as written change orders,
7 the Plaintiff was requested to remove the mud
8 from manholes. I believe that was on Timothy
9 Lane, \$2,295, and remove the dirt, haul dirt
10 off that was contaminated with creosote that I
11 talked about earlier, \$1,228.70.

12 Mr. Wallace acknowledged that the work was
13 done on each of those, that it was necessary,
14 that it was performed by the Plaintiff. He
15 acknowledged that the Plaintiff was entitled to
16 be compensated. His explanation was that he
17 intended to hold the change orders and process
18 those at the end of the project. I find that
19 position to be questionable for at least two
20 reasons, maybe more than two, but at least two.
21 First of all, there's no provision in the
22 contract that authorizes the owner to hold
23 change orders until the end of the project. I
24 reread the contract from cover to cover and
25 found no authorization. I think he admitted in

1 his testimony that he had no specific
2 contractual authorization for that. It was
3 just more convenient.

4 My reading of the contract is that it
5 requires an equitable adjustment for authorized
6 additional work. And that did not take place
7 in this case. And Mr. Wallace, according to
8 the Plaintiff, never told him that he was
9 holding the change orders. He just didn't
10 respond. And I don't recall Mr. Wallace having
11 any explanation for why he didn't respond. But
12 the result was that the Plaintiff did work for
13 the City authorized by the engineer but
14 received no response to his requests for
15 payment. And I find that that was a breach of
16 the contract.

17 The City has taken the position, and I
18 want to address this quickly, I think it's
19 important to address it, the City has taken the
20 position that public bid laws of Mississippi,
21 and the Defendant has cited Section 31-7-13 of
22 the Mississippi Code, which is part of the
23 State public bids statutes, for the argument
24 and the position that that provision prohibits
25 payment of change orders exceeding one percent

1 of the contract amount. So the City has argued
2 that the first change order, Number 1, which is
3 over \$55,000, is in violation of that statute
4 in the absence of any official action by the
5 City of Hattiesburg.

6 Section 31-7-13(g) does indeed limit
7 non-written authorizations for additional work
8 under public contracts to one percent of the
9 contract price. However, my review of the
10 applicable case law leads me to conclude that
11 there are exceptions to this requirement,
12 particularly where the owner's representative
13 has requested, ordered, directed and/or
14 authorized the extra work. The Supreme Court
15 of Mississippi in Tupelo Redevelopment Agency
16 v. Gray Corp, 972 So.2nd 495 (Miss 2007), held
17 that a public entity waived the contract
18 provision requiring written change orders where
19 the owner's representative made repeated oral
20 requests that the contractor proceed with the
21 additional work and the contractor did so. The
22 same analysis is found in Eastline Corp v.
23 Marion Apartments, 524 So.2d. 582, (Miss 1988).
24 And so the legal principle that I believe
25 applies here is that where change orders are

1 repeatedly promised, authorized and the work
2 done, the owner waives the right to rely on
3 those contractual or statutory provisions. And
4 that's what I so find in this case.

5 My conclusion, and I believe it's a mixed
6 conclusion of law and fact on the waiver, is
7 supported by the acknowledgment by Mr. Wallace
8 that the work was done at the request of the
9 City, was authorized verbally by the engineer,
10 was necessary to the project and for the most
11 part he acknowledged that the Plaintiff is
12 entitled to be compensated.

13 And I cited the Gray case a minute ago,
14 the Tupelo Redevelopment v. Gray Corporation
15 case. In that case, the Supreme Court held
16 that a promise of a final change order was
17 adequate evidence of waiver. Now, we don't
18 have in this case the promise of a final
19 change order. We have the opposite in this
20 case. We have the engineer holding change
21 orders with his admitted intent to process them
22 as a final change order or series of final
23 change orders. So we don't have exactly what
24 happened in Gray. But I do find that
25 Mr. Wallace's intention to address the change

1 orders at the end of the project is clear
2 evidence of the City's intention to pay the
3 Plaintiff for the extra work. And I find as a
4 fact that the Plaintiff performed the
5 additional work in direct response to the
6 City's request and the City's promise to timely
7 process the change orders. Under the contract,
8 change orders are required to be timely
9 processed and paid. So I find that under the
10 evidence presented in this case the City waived
11 any right to argue that change orders should
12 have been in writing or that there's a
13 statutory prohibition due to the amount.

14 Just as an aside, the policy of holding
15 change orders for convenience, I find that to
16 be questionable on any project, let alone a
17 public project. I don't think that's
18 compatible with the way the contract is written
19 in this case. And so I think parties who are
20 engaged in public contracting would be well
21 advised to consider either revising their
22 contract form or amending that policy for
23 future reference.

24 The remaining claims by the Plaintiff
25 basically are that certain stored materials

1 were brought to the job site. Actually, the
2 evidence was that it was paid as part of a pay
3 request, then backcharged later and deducted.
4 Mr. Smutzer testified that the additional
5 materials were in fact on-site apparently
6 having been miscounted by the inspector. I
7 accept that testimony. The Defendant offered
8 no real evidence or testimony on that issue,
9 nor did it make any effort to contest that
10 claim. So I find that the Plaintiff has proven
11 this claim and should recover.

12 With regard to retainage, the evidence
13 indicated that the City retained the sum of
14 \$32,228.32 as retainage. The contract does
15 provide for retainage. Retainage accrued over
16 a number of pay requests, summing to this
17 figure at the end -- or at the time of
18 termination, at the time of the last pay
19 request. My review of the evidence did not
20 provide me with an explanation as to why the
21 Defendant continued to retain possession of the
22 retained funds in view of the fact that it has
23 not made any claim to those funds. That amount
24 of money represents funds that were withheld
25 from payments for work already performed and

1 approved and accepted by the City. And so, I
2 guess, stated another way, I find that the
3 retained funds rightfully belong to the
4 Plaintiff and he's entitled to recover those as
5 part of the judgment in this case or part of
6 the award, I will say.

7 I want to spend a minute to talk about the
8 defenses. I think I've touched on the 4.3
9 inspection issue raised by the Defendant.

10 There was some questioning about whether soil
11 borings should have been taken. The Plaintiff
12 admitted that no soil samples were taken.

13 Mr. Moody testified that soil borings or soil
14 samples would not have disclosed the subsoil
15 conditions on Timothy Lane, and I find that to
16 be credible. And more importantly, I find that
17 those type of borings or samples would not have
18 disclosed the 8-inch water pipe which I find to
19 be the culprit for the problems at Timothy
20 Lane. And I agree with Mr. Moody that it was
21 the straw that broke the camel's back. And,
22 again, so I find that a reasonable inspection
23 would not have disclosed that information, that
24 fact.

25 I've already given my findings with regard

1 to the differing site condition issue. The
2 Defendant really didn't offer any real evidence
3 to challenge that position. I think what was
4 there was a differing latent condition and I
5 have spoken to that. And, again, I find
6 Mr. Wallace's position stated in Exhibit 16 to
7 be contrary to the plain and unambiguous
8 provisions of the contract. And so on that
9 issue, I find that -- I find that the Timothy
10 Lane differing soil conditions alone
11 justified -- and the Defendant's failure to act
12 on those conditions -- justified the Plaintiff
13 in terminating the contract.

14 Mr. Wallace, the project engineer and the
15 City's representative, was called in this case
16 as an adverse witness. His testimony in my
17 view provided little, if any, support for the
18 City's position. Among other things, he
19 testified that no exploratory work was done
20 before the bid package was sent out. He stated
21 that he was unaware of the MDEQ order at the
22 Hercules facility. He admitted that he never
23 responded to the change order requests from the
24 Plaintiff. He took the position that it was
25 more convenient to hold the change orders until

1 the end of the project, although he
2 acknowledged that there was no -- he had no
3 contractual basis to take that position. As
4 stated, he acknowledged that the Plaintiff is
5 entitled to compensation for additional work
6 admittedly performed.

7 He disagreed with the amount of Change
8 Order Number 1 but offered no basis for it, nor
9 presented any amount that he believed was more
10 appropriate. He was unaware of the 8-inch
11 water line on Timothy Lane. He admitted that
12 it should have been shown on the plans; then
13 later he stated that it couldn't have been
14 shown on the plans, a deviation in his position
15 that I found not to be credible. He admitted
16 that the Plaintiff is entitled to be
17 compensated for the extra mobilizations. He
18 admitted that the Plaintiff would be entitled
19 to additional contract time. He admitted that
20 the change orders would not circumvent the
21 public bid law, and he stated that he would not
22 have done that.

23 I find Mr. Wallace's actions on this
24 project to be questionable. I find some of his
25 testimony to lack credibility. If so many of

1 the claims of the Plaintiff are valid, as he
2 acknowledged, I see no valid reason why those
3 items have not been paid.

4 My conclusion is that the City and
5 Mr. Wallace have engaged in what I'm going to
6 call a rope-a-dope approach to this case, to
7 this contract, to this litigation without any
8 real effort to present meaningful factual or
9 legal defenses.

10 So to summarize my findings on the issues
11 we've talked about so far, I find that the
12 Defendant breached the contract in at least
13 these respects: Failure to timely process and
14 pay authorized change orders; failure to obtain
15 necessary right-of-ways and easements, as well
16 as environmental clearances, causing or being
17 responsible for unnecessary delays requiring
18 multiple remobilizations by the Plaintiff;
19 failing to recognize and acknowledge the
20 unforeseeable differing site conditions at
21 Timothy Lane caused by the 8-inch water line;
22 and then failure to direct the contract's
23 efforts to remedy the problems at Timothy Lane.
24 Further, the Defendant withheld retainage
25 rightfully belonging to the Plaintiff and

1 failed to pay for stored material after
2 backcharging the Plaintiff on a pay request.

3 As to damages, the Plaintiff has asserted
4 claims for several categories of damages. In
5 addition to the retainage, the change orders
6 and the stored materials, the Plaintiff has
7 made claims for lost profits and for the cost
8 of extra mobilizations, as well as idle
9 equipment. So I want to talk about those
10 briefly.

11 The Plaintiff has made a claim for lost
12 profit on 30 inch-pipe remaining to be laid.
13 And the testimony was that on a cost-per-day,
14 profit-per-day and a profit-per-foot basis,
15 there were approximately 3,654 feet of 30-inch
16 pipe remaining to be laid which would have
17 resulted in an estimated profit of \$461,792.52.
18 That evidence was largely unopposed, and I find
19 as a fact that those losses are reasonable and
20 that they were caused by the breaches of the
21 contract by the Defendant that I have outlined
22 earlier.

23 The Plaintiff has asserted a claim for
24 lost profit on fill materials that had not been
25 installed. Again, on an estimated 6,919

1 remaining yards of fill at \$18 a yard and an \$8
2 per yard profit, the sum of \$69,190 was claimed
3 by the Plaintiff, not significantly disputed by
4 the Defendant, and I find to be recoverable as
5 being caused by the breaches.

6 Likewise, the Plaintiff asserts a third
7 claim for lost profit, this time on asphalt.
8 And this has to do with the remaining tons of
9 asphalt that were not laid but would have been
10 laid but for the breach of the contract and its
11 termination of 814.97 tons at \$14 a ton which I
12 find to be recoverable. We have asphalt base
13 course and we have surface course that were
14 testified to. I have corrected a mathematical
15 error of addition in the Plaintiff's claim, and
16 I award or I will award for asphalt, base
17 course, lost profit, the sum of \$11,636.25; for
18 lost profits on the surface course, \$11,409.58;
19 for a total lost profit on asphalt of
20 \$23,045.83.

21 The Plaintiff also asserts a claim for
22 idle equipment. And by "idle equipment" the
23 Plaintiff testified that his machinery was
24 basically on call for this job or
25 remobilization for this job and therefore was

1 unavailable to be either rented by him or used
2 for profit by him on other job opportunities.
3 The Plaintiff seeks damages for the loss of
4 use, I will use that term, for idle equipment
5 for his two excavators, a loader, a dozer and
6 two hydraulic pumps. And the amount of his
7 claim is \$298,086.69.

8 The Plaintiff could not identify a
9 specific contract or a specific customer that
10 he would have been able to rent any of this
11 equipment to during the relevant time frame.
12 He could not identify a specific contract that
13 was missed out on. I don't find fault with the
14 estimates of the per day rental because I think
15 that came from a reliable source but I find
16 that this claim is speculative. And I also
17 find that for me to make an award on this
18 aspect of the claim would result in a degree of
19 duplication. And by that I mean as follows:
20 If you look at the lost profits claims, I
21 reached the conclusion, I believe it was
22 discussed, that the equipment that was being
23 used to lay the pipe, dig the trenches, do the
24 excavation, install the pipe and to some extent
25 lay the asphalt were these same pieces of

1 equipment, the excavators, the loader, the
2 dozer. And so those pieces of equipment would
3 have been used to realize the profits in the
4 three profit categories, and so I find that to
5 award lost rentals for idle equipment as to
6 them would result in a duplication to which the
7 Plaintiff would not be entitled. So I find
8 that claim not to be recoverable. I find that
9 it has not been sufficiently established based
10 on the evidence presented.

11 The Plaintiff has made a claim for prompt
12 pay penalties, which I will briefly discuss.
13 Section 31-5-25 provides for prompt pay
14 penalties on amounts that are past due on
15 public contracts. My reading of the statute
16 and the case law indicates that the purpose of
17 the statute is to encourage public owners to
18 make timely payments and not penalize parties
19 contracting with public entities when they do.
20 Although I find that one percent a month is a
21 modest penalty for late payment, it does not
22 appear punitive to me, it's more like a late
23 charge on a credit card as I see it. But the
24 Plaintiff is entitled to recover prompt payment
25 penalties under the statute. It applies to

1 some but not all of the Plaintiff's claims. So
2 I find that the claims for extra work under the
3 change orders, the claim for the stored
4 materials and the retainage would be subject to
5 the prompt pay penalties.

6 As fact finder I have attempted to make
7 some type of reasoned determination of when the
8 prompt payment percentages would begin to
9 accrue on these claims. As I read the statute,
10 they begin 45 days after the amount is due.
11 And so I have attempted to do that. As to the
12 claims for the extra work and the stored
13 materials, I've used 45 days after the invoice
14 date. As to the retainage part of the last pay
15 request, because it was part of a pay request,
16 pay requests are payable within 20 days and
17 then 45 days is my interpretation of the
18 contract in the statute as to the retainage.

19 And so for the extra work for the Change
20 Order Number 1, the amount owed plus prompt
21 payment, the amount of \$67,309.47 will be
22 awarded. On Change Order Number 2, the amount
23 plus prompt payment in the amount of \$9,905.71
24 will be awarded. For the vacuuming of the mud,
25 the amount plus prompt payment as I've

1 calculated it, in the amount of \$2,690.36, will
2 be awarded. And then for the dirt hauling with
3 the creosote contamination including the prompt
4 payment penalty, the sum of \$1,411.69 will be
5 awarded. My total of those four categories
6 that will be awarded is \$81,317.23.

7 Moving to the claim for mobilization,
8 extra mobilization. It was undisputed that the
9 Plaintiff remobilized five times. He estimated
10 that that cost him approximately \$31,000 each
11 time. It was pretty much undisputed that he
12 was entitled to be compensated for that. I
13 have no indication in my notes of any challenge
14 to that amount or that the Plaintiff was
15 entitled to it. So that's a claim of \$155,000
16 for mobilizations that will be awarded.

17 On the claim for stored materials, I'm
18 going to try to break these down into
19 categories, just like the Plaintiff's claim
20 did. I'm using that method simply for clarity
21 and simplicity. So on the 30-inch pipe, the
22 amount owed plus prompt payment is going to be
23 \$8,028.71. For the 96-inch manhole riser, the
24 amount plus prompt payment penalty would be
25 \$2,258.36. On the 20-inch steel casing, the

1 amount due plus prompt payment penalty would be
2 \$1,247.43. On the 15-inch sewer pipe, the
3 amount owed plus the penalty would be
4 \$6,630.43. The total claim for stored material
5 that will be awarded, including prompt payment
6 penalties, will be \$18,164.93.

7 On the retainage, the amount retained,
8 I've already stated that it's \$32,228.32.
9 Applying the prompt payment penalty in the
10 fashion that I stated a moment ago brings the
11 total with prompt payment penalties to
12 \$35,419.04.

13 When parties come to arbitration, they
14 make a decision to forego some procedural
15 rights that they are willing to exchange for an
16 Arbitrator's final binding decision, especially
17 where we have parties that are sophisticated
18 and represented by counsel. And so some of the
19 rights that the parties have foregone that
20 might be available in court or with a trial may
21 or may not be available in arbitration because
22 the rules of evidence are relaxed, although I
23 believe in this case that my conclusions and my
24 findings are based on the great weight of the
25 evidence in this case.

1 An Arbitrator, like a juror, is entitled
2 to weigh the evidence and determine the
3 credibility of the witnesses. And where
4 necessary, I have done that in this case. I
5 have certainly weighed the evidence and where I
6 thought necessary and appropriate, I have
7 indicated that I have weighed the credibility
8 or determined the credibility of witnesses or
9 testimony.

10 The Plaintiff has included a claim for
11 attorneys' fees and costs in this case. I have
12 looked in the contract and I do not find that
13 the contract includes any provision for the
14 recovery of attorneys' fees by a prevailing
15 party. I'm not surprised by that being a
16 public construction contract. So the basis of
17 Plaintiff's request for fees is under the
18 Construction Arbitration Statute, which is set
19 forth in Section 11-15-19, I believe, of the
20 Mississippi Code. That provision -- 11-15-119.
21 That provision allows in Subsection 4 for an
22 Arbitrator to award attorneys' fees and costs
23 to a prevailing party. The case law makes it
24 discretionary with the Arbitrator.

25 I have elected to exercise that discretion

1 in this case and I will award attorneys' fees
2 to the Plaintiff. I don't believe I am
3 required to give a basis for the exercise of
4 that discretion, but I find that the actions of
5 the Defendant throughout this project, based on
6 the evidence, convinces me that an award of
7 attorneys' fees is appropriate and necessary to
8 make the Plaintiff whole.

9 And so the Plaintiff will have seven
10 business days from today to present a fully
11 supported fee petition on that issue. And I
12 think what that does is take us to next Friday,
13 which is the 4th of July, so you will have till
14 Monday after the 4th of July, it will be July
15 7th. And then the Defendant, you may have
16 seven days after receipt of that to respond if
17 you so desire. I will then make a decision and
18 enter a supplemental award of attorneys' fees.

19 The Plaintiff also makes a claim for
20 costs, although I'm not sure what costs the
21 Plaintiff is seeking. So I went back to the
22 statute in 11-15-119, (4), and it says an
23 Arbitrator may award attorneys' fees and costs
24 but it doesn't tell me what costs consist of or
25 define costs. So for now, I define costs as

1 the arbitration fees. And I will make some
2 award of arbitration fees in my written award
3 that I will enter when the transcript is
4 complete in this case. I have not determined
5 how I will apportion or if I'll apportion the
6 arbitration fees in this case, but I will make
7 a supplemental award regarding attorneys' fees
8 after the completion of the schedule that I
9 just gave you.

10 Before that date I will give you a formal
11 award with the articles of submission, which is
12 the term of art that the statute refers to,
13 which I interpret to be the order requiring
14 this case to go to arbitration and the parties'
15 arbitration agreement signed by the parties and
16 their lawyers. I consider those to be the
17 articles of submission, along with my oath
18 which I will provide because those are the
19 things you need for whatever you need to do
20 with my award after it's entered. After it's
21 entered, my role comes to a conclusion.

22 So I want to thank y'all, all the lawyers,
23 all the counsel, all the parties, for your
24 professionalism, for your civility, for being
25 clear and cogent with your briefing on this

1 case.

2 And that concludes my decision. The total
3 award will be \$843,929.55. And I will either
4 attach to the transcript or I will attach to my
5 written award the summary sheet that I have
6 created for myself but I will make it available
7 to you so you will be able to understand what I
8 said in case you didn't get it. Hopefully it
9 will all be in the record.

10 If there are any questions, let me know; if
11 not, we will close the record on this case.

12 Questions?

13 MR. HEBERT: No questions.

14 MR. LAWRENCE: I do not have any.

15 MR. DORNAN: Thank you. Let's let the record
16 stand closed.

17 (Said Record was closed at 2:55 p.m.)

18 - - -

19 (Exhibit "A" - Summary Sheet was marked.)

20 - - -

21

22

23

24

25

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

C E R T I F I C A T E

STATE OF MISSISSIPPI


COUNTY OF JACKSON

I, Cay T. Wiser, CCR, Freelance Court Reporter and Notary Public, duly commissioned for the County of Jackson, State of Mississippi, do hereby certify;

That on the 25th of June, 2014, there appeared before me the aforementioned Arbitrator and Counsel of Record, and that the preceding thirty-nine (39) typewritten pages contain a full, true and correct copy of my stenotype notes and/or electronic tape recording of the Arbitrator's Decision;

That I am not related to or in anywise associated with any of the parties to this cause of action, or their counsel, and that I am not financially interested in the same;

IN WITNESS WHEREOF, I have hereunto set my hand, this the 30th day of June, 2014.


Cay T. Wiser, CCR, Notary Public
State of Mississippi, County of Jackson. My commission expires 4/21/2017. CCR #1318



Claim # 1 – Lost Profit on 30” Pipe:

3,654 x \$126.38 per foot \$461,792.52

Claim # 2 - Lost Profit on Select Fill :

6,919 x \$10 per yard \$69,190.00

Claim # 3 – Lost Profit on Asphalt: (Plaintiff’s calculations had addition error)

Asphalt Base Course \$775.75 x \$15.00	\$11,636.25	
Surface Course 814.97 x \$14.00	\$11,409.58	
TOTAL:		\$23,045.83

Claim # 4 – Idle Equipment

\$0

Claim # 5 – Extra Work:

Change Order 1 - Amount & Prompt Payment Penalty - \$67,309.47	
Change Order 2 – Amount & Prompt Payment Penalty - \$9,905.71	
Vacuum Mud – Amount & Prompt Payment Penalty - \$2,690.36	
Dirt Hauling – Amount & Prompt Payment Penalty - \$1,411.69	
TOTAL:	\$81,317.23

Claim # 6 – Extra Mobilization/Site Moves

5 @ \$31,000 each \$155,000.00

Claim # 7 – Claim for Stored Material

30” Pipe - Amount & Prompt Payment - \$8,028.71	
96” Manhole Riser – Amount + Prompt Payment - \$2,258.36	
20” Steel Casing – Amount + Prompt Payment - \$1,247.43	
15” Sewer Pipe – Amount + Prompt Payment - \$6,630.43	
TOTAL:	\$18,164.93

EXHIBIT “A”

Claim # 8 – Retainage :

Plaintiff requested a prompt payment penalty for 12.4 months where 9.9 months is more accurate.

Invoice Date – 5/31/2013 - due in 20 days and Prompt Payment applies after 45 days.

Past Due on 65th day – 08/04/2013. From 08/04/2013 to 06/01/14 is about 9.9 months. Under prompt payment statute, owner must pay 1% penalty per month

Amount - \$32,228.32

Prompt Payment Penalty: $\$322.28 (1\%) \times 9.9 \text{ months} = \$3,190.72$

TOTAL: \$35,419.04

TOTAL DAMAGES \$843,929.55

IN THE CIRCUIT COURT OF FORREST COUNTY, MISSISSIPPI

PRECISION CONSTRUCTION, LLC

FILED

PLAINTIFF

V.

JUL 10 2013

CIVIL ACTION NO. CI13-0068

CITY OF HATTIESBURG, MISSISSIPPI

FORREST COUNTY CIRCUIT CLERK

DEFENDANT

AGREED ORDER ON APPOINTMENT OF ARBITRATORS

By motion dated June 10, 2013, Plaintiff herein applied to this Court pursuant to §11-15-109 for the appointment of an arbitrator for this proceeding.

Since the date of the filing of this motion, the Court has been advised that the parties have reached an agreement on the appointment of the Honorable Donald Dornan of Gulfport, Mississippi as arbitrator.

WHEREFORE PREMISES CONSIDERED, pending disclosure of any conflicts, the Honorable Donald Dornan of Gulfport, Mississippi is hereby appointed arbitrator in this matter.

SO ORDERED, this the 10th day of July 2013.

Honorable Robert B. Helfrich

AGREED TO AND APPROVED:

Precision Construction, LLC

By:

Mark D. Herbert
Its Attorney

City of Hattiesburg, Mississippi

By:

Charles E. Lawrence, Jr.
Its Attorney

EXHIBIT

"B"

Prepared by:

Mark D. Herbert (MSB No. 2370)
M. Jason Clayton (MSB No. 101933)
JONES WALKER LLP
190 E. Capitol Street, Ste. 800 (39201)
Post Office Box 427
Jackson, MS 39205-0427
Telephone: (601) 949-4900
Facsimile: (601) 949-4804

ARBITRATION AGREEMENT

The parties identified below hereby submit the case of *Precision Construction, LLC v. City of Hattiesburg, Mississippi* to binding arbitration before Donald C. Dornan, Jr. who shall act as arbitrator. The parties understand and agree that the arbitrator's decision is final and binding on the parties to this proceeding.

A prehearing deposit of \$2,500.00 per party is required and will be credited to the arbitrator's final statement of fees.


Fees for arbitration services will be charged at the rate of \$275.00 per hour plus an administrative fee of \$300.00. There will be an additional \$50.00 administrative fee for each party over two. The parties agree to apportion the fees as follows:


Divided equally between the parties


The arbitrator may assess the arbitration fees as part of any award.

The parties agree that the arbitration will be governed by rules set forth in the Mississippi Construction Arbitration Act.

This Agreement entered into on this the 5th day of August, 2013.


Charles E. Lawrence, Jr.
Attorney for City of Hattiesburg
1105 Edwards St.
Hattiesburg, MS 39401-5512


Mark D. Herbert
Attorney for Precision Construction
Post Office Box 427
Jackson, MS 39205-0427



STATE OF MISSISSIPPI
COUNTY OF HARRISON

OATH OF ARBITRATOR


I, Donald C. Dornan, Jr., having been selected to serve as arbitrator in the case of *Precision Construction, LLC v. City of Hattiesburg, Mississippi* do solemnly swear that I will faithfully and impartially hear and determine the matter submitted to me in this case according to the evidence and the manifest justice and equity thereof; that I will exercise fair and impartial judgment, without favor or affection; and that I am not affiliated with nor related to any of the parties to this case. So help me God.

This the 3rd day of June, 2014.


DONALD C. DORNAN, JR.

SWORN TO AND SUBSCRIBED before me this the 3rd day of June, 2014.




NOTARY PUBLIC

July 16, 2015

